

(様式2D)

おいらせ町 復興交付金事業計画 平成24年度進捗状況(契約状況)報告

省庁名 国土交通省

平成25年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5															
1	D	-	4	-	1	災害公営住宅 整備事業	苗平谷地 地区	町	町	直接	完了	75,000	24	~	24	23			24年7月、実施設計発注。	
																24	62,500	43,873	18,627	24年10月、本体工事発注。25年2月、完成(1棟5戸)
																25				
																26				
																27				
																累計	62,500	43,873	18,627	
2	D	-	5	-	1	災害公営住宅 家賃低廉化事 業	苗平谷地 地区	町	町	直接	継続	58,236	25	~	44	23				
																24				
																25	2,755			
																26				
																27				
																累計	2,755	0	0	
3	D	-	6	-	1	東日本大震災 特別家賃低減 事業	苗平谷地 地区	町	町	直接	継続	7,026	25	~	34	23				
																24				
																25	702			
																26				
																27				
																累計	702	0	0	
4	D	-	20	-	2	津波避難タ ワ一整備事業	川口地区	町	町	直接	継続	657,500	25	~	27	23				
																24				
																25	73,125			
																26				
																27				
																累計	73,125	0	0	
(注)														23	0	0	0			
														24	0	0	0			
														25	0	0	0			
														26	0	0	0			
														27	0	0	0			
														都道府県 交付分 計	0	0	0			
														23	0	0	0			
														24	62,500	43,873	18,627			
														25	76,582	0	0			
														26	0	0	0			
														27	0	0	0			
														市町村交付分 計	139,082	43,873	18,627			
														県・市町村交付分 合計	139,082	43,873	18,627	※平成23・24年度事業として歳出予算に計上され議決された額(国費)は、43,873千円		