

(様式1)

おいらせ町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

おいらせ町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	22,500	0
	H24	62,500	65,658
	H25	93,847	57,826
	H26	67,082	94,332
	H27	154,558	131,251
	H28	4,649	3,593
	H29	0	4,197
	H30	0	4,001
	H31	0	4,006
	H32	3,234	3,931
合計	408,370	368,795	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	385,870	0	347,010	38,860

※単年度型事業の交付額等は計上していない。

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	0	0
	H25	0	0
	H26	0	0
	H27	0	0
	H28	0	0
	H29	0	0
	H30	0	0
	H31	0	0
	H32	0	0
合計	0	0	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	368,795	408,370	0	715	38,860
都道府県交付分	0	0	0	0	0
合計	368,795	408,370	0	715	38,860

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
1	D	-	4	-	1	-	災害公営住宅 整備事業	苗平谷地 地区	町	町	直接	完了	75,000	24	~	24	H23				0	24年7月、実施設計発注。 24年10月、本体工事発注。25年3月、完成(1棟5戸)																		
																	H24	62,500		43,873	18,627																			
																	H25				0																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	62,500	0	43,873	18,627																			
																	2	D	-	5	-		1	-	災害公営住宅 家賃低廉化事 業	苗平谷地 地区	町	町	直接	継続	35,301	25	~	32	H23				0	
																																			H24				0	
H25	3,565		3,565	0																																				
H26	3,640		3,640	0																																				
H27	3,740		3,740	0																																				
H28	3,965	2,300	3,172	3,093																																				
H29		3,083	3,875	▲ 792																																				
H30		5,354	3,855	1,499																																				
H31		716	3,800	▲ 3,084																																				
H32	3,054		3,770	▲ 716																																				
累計	17,964	11,453	29,417	0																																				
3	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	苗平谷地 地区	町	町	直接	継続	4,485	25	~	32						H23																0		
																						H24																0		
																	H25	702		702	0																			
																	H26	697		697	0																			
																	H27	688		688	0																			
																	H28	684	59	421	322																			
																	H29		146	322	▲ 176																			
																	H30		206	146	60																			
																	H31			206	▲ 206																			
																	H32	180		161	19																			
																	累計	2,951	411	3,343	19																			
																	4	D	-	20	-	2	-	津波避難タ ワ一整備事業	明神下地 区	町	町	直接	完了	254,598	25	~	27	H23				0		25年9月実施設計発注、27年2月完了 27年3月本体工事発注 27年12月本体工事変更契約、27年12月本体工事完成
																																		H24				0		
H25	73,125		46,399	26,726																																				
H26	57,184		83,910	▲ 26,726																																				
H27	72,504		44,058	28,446																																				
H28		▲ 2,359		▲ 2,359																																				
H29		▲ 3,229		▲ 3,229																																				
H30		▲ 5,560		▲ 5,560																																				
H31		▲ 716		▲ 716																																				
H32				0																																				
累計	202,813	▲ 11,864	174,367	16,582																																				

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
5	◆	D	-	20	-	1	-	1	避難階段等設置事業	松原地区	町	町	直接	完了	49,876	25	~	27	H23				0	25年11月実施設計発注、27年3月完了 27年4月用地買収等の開始(27年7月まで) 27年8月工事発注、12月工事完成
																			H24				0	
																			H25	16,455		7,160	9,295	
																			H26			2,415	▲ 2,415	
																			H27	23,445		30,321	▲ 6,876	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	39,900	0	39,896	4	
6	◆	D	-	20	-	1	-	2	津波避難誘導標識等設置事業	沿岸地区	町	町	直接	完了	25,464	26	~	27	H23				0	26年8月実施設計発注、平成27年3月完了 27年8月工事発注、28年3月工事完成
																			H24				0	
																			H25				0	
																			H26	5,561		3,670	1,891	
																			H27	14,809		16,414	▲ 1,605	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	20,370	0	20,084	286	
7	◆	D	-	20	-	1	-	3	津波監視カメラ整備事業	沼端地区	町	町	直接	完了	33,566	27	~	27	H23				0	27年10月工事発注、28年3月工事完成
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	26,852		25,487	1,365	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	26,852	0	25,487	1,365	
8	◆	D	-	20	-	1	-	4	津波避難路整備事業	明神下地区	町	町	直接	完了	15,651	27	~	27	H23				0	27年10月工事発注、28年2月工事完成
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	12,520		10,543	1,977	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	12,520	0	10,543	1,977	
単-1		D	-	20	-	1	-		復興地域づくり計画調査事業	沿岸地区	町	町	直接	完了	30,000	24	~	24	H23	22,500			22,500	
																			H24			21,785	▲ 21,785	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	22,500	0	21,785	715	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
								市町村 交付分	各年度 別合計	H23	22,500	0	0	22,500			
										H24	62,500	0	65,658	▲ 3,158			
										H25	93,847	0	57,826	36,021			
										H26	67,082	0	94,332	▲ 27,250			
										H27	154,558	0	131,251	23,307			
										H28	4,649	0	3,593	1,056			
										H29	0	0	4,197	▲ 4,197			
										H30	0	0	4,001	▲ 4,001			
										H31	0	0	4,006	▲ 4,006			
										H32	3,234	0	3,931	▲ 697			
							523,941			市町村交付分 計		408,370	0	368,795		39,575	
										都道府 県 交付分	各年度 別合計	H23	0	0		0	0
												H24	0	0		0	0
								H25	0			0	0	0			
								H26	0			0	0	0			
								H27	0			0	0	0			
								H28	0			0	0	0			
								H29	0			0	0	0			
								H30	0			0	0	0			
								H31	0			0	0	0			
								H32	0			0	0	0			
							0	都道府県交付分 計		0	0	0	0				
								市町村 都道府 県 計	各年度 別合計	H23	22,500	0	0	22,500			
										H24	62,500	0	65,658	▲ 3,158			
										H25	93,847	0	57,826	36,021			
										H26	67,082	0	94,332	▲ 27,250			
										H27	154,558	0	131,251	23,307			
										H28	4,649	0	3,593	1,056			
										H29	0	0	4,197	▲ 4,197			
										H30	0	0	4,001	▲ 4,001			
										H31	0	0	4,006	▲ 4,006			
										H32	3,234	0	3,931	▲ 697			
							523,941	合計		408,370	0	368,795	39,575				